

Noise Monitoring - Parramatta Turnback Project - WE09 - 27-28 August 2016

Monitoring Location	Date	Time (24Hr) & Duration (minutes)	Construction Activities	Standard or Out-of-Hour Works (Day/Evening/Night)	Weather Conditions	In Response to Complaint?	RBL (dBA) - from EIA Checklist	Noise Goal (RBL + 5dBA)	Predicted Levels	Recorded Noise Level LAeq (15 min) (dBA)	Recorded Noise Level LA(max) (dBA)	Recorded Noise Level LA(max) (dBA)	Recorded Noise Level LA10 (dBA)	Recorded Noise Level L90 (dBA)	Compliance	Person Carrying Out Noise Monitoring	Comments
Marion St	27/08/2016	08:00 to 08:15	Harris Park Car Park Site compound, material loading and unloading, generator running	OOHW Day	Clear	No	48	53	54.4	54.4	60	66	59	49	Yes	Charissa Pillay	Construction works audible, traffic on Marion St
Residential block facing the rail corridor (city end)	27/08/2016	09:51 to 10:11	Grinding and plant movement	OOHW Day	Clear	No	48	53	66.6	66	59	69	80	53	Yes	Charissa Pillay	Construction works audible, traffic on nearby street