

Noise Monitoring - Parramatta Turnback Project - WE10 - 03-04 September 2016

| Monitoring Location | Date | Time (24Hr) & Duration (minutes) | Construction Activities | Standard or Out-of-Hour Works (Day/Evening/Night) | Weather Conditions | In Response to Complaint? | RBL (dBA) - from EIA Checklist | Noise Goal (RBL + 5dBA) | Predicted Levels | Recorded Noise Level LAeq (15 min) (dBA) | Recorded Noise Level LA (max) (dBA) | Recorded Noise Level LA (min) (dBA) | Recorded Noise Level LA10 (dBA) | Recorded Noise Level L90 (dBA) | Compliance | Person Carrying Out Noise Monitoring | Comments |
|---|------------|----------------------------------|---|---|--------------------|---------------------------|--------------------------------|-------------------------|------------------|--|-------------------------------------|-------------------------------------|---------------------------------|--------------------------------|------------|--------------------------------------|---|
| Marion St | 04/09/2016 | 13:15 to 13:30 | Harris Park Car Park Site compound, generator running | OOHW Day | Clear | No | 48 | 53 | 72 | 57.9 | 77 | 46 | 61 | 49 | Yes | Ryan Nguyen | Generator audible |
| Residential block facing the rail corridor (city end) | 04/09/2016 | 06:57 to 07:12 | Light vehicles | OOHW Day | Clear | No | 48 | 53 | 72 | 63 | 81 | 50 | 66 | 54 | Yes | Ryan Nguyen | Construction works inaudible |
| Pitt St | 04/09/2016 | 09:51 to 10:12 | Plant movement | OOHW Day | Clear | No | 48 | 53 | 72 | 66 | 71 | 53 | 64 | 60 | Yes | Ryan Nguyen | Traffic nearby - construction works inaudible |