

October 2017 Dust Monitoring Register



| Air Monitoring for Solid Particles is conducted monthly - Units of measure: g/m2/month | | | | | | | | |
|--|-----------|-------------|---------------|----------------------------------|---------------|-------------------|--|-------------------------------------|
| Contractor | Location | Sample Name | Sample Number | Sample Comments | Sampling Days | Sample Volume (L) | Target Total Suspended Solids (g/m2/month) | Total Suspended Solids (g/m2/month) |
| SEE Civil | WBSR | DDG1 | 1 | Dirty/brown/turbid | 30 | 2.3 | ≤ 4 | 27.3 |
| SEE Civil | WBSR | DDG2 | 2 | Clear/some organic matter | 30 | 2.78 | ≤ 4 | 1.3 |
| SEE Civil | WBSR | DDG3 | 3 | Clear/some organic matter | 30 | 2.92 | ≤ 4 | 1.3 |
| SEE Civil | WBSR | DDG4 | 4 | Unable to process guage (access) | - | - | ≤ 4 | - |
| AFHJV | Portion E | DDG1 | DDG1 | org. matter present | 30 | 0.45 | ≤ 4 | 1.8 |
| AFHJV | Portion E | DDG2 | DDG2 | org. matter present | 30 | 0.35 | ≤ 4 | 2.7 |
| AFHJV | Portion E | DDG3 | DDG3 | org. matter present | 30 | 0.3 | ≤ 4 | 1.8 |
| AFHJV | Portion E | DDG4 | DDG4 | org. matter present | 30 | 0.3 | ≤ 4 | 0.9 |
| AFHJV | Portion E | DDG5 | DDG5 | org. matter present | 30 | 0.3 | ≤ 4 | 1.7 |
| Seymour Whyte Constructions | Portion A | DDG1 | G4381/1 | clear/organic matter | 30 | 4.3 | ≤ 4 | 0.2 |
| Seymour Whyte Constructions | Portion A | DDG2 | G4381/2 | clear/organic matter | 30 | 4.58 | ≤ 4 | 0.6 |
| Seymour Whyte Constructions | Portion A | DDG3 | G4381/3 | yellow/organic matter | 30 | 3.25 | ≤ 4 | 2 |
| Seymour Whyte Constructions | Portion A | DDG4 | G4381/4 | clear/organic matter | 30 | 4 | ≤ 4 | 0.3 |
| Seymour Whyte Constructions | Portion A | DDG5 | G4381/5 | yellow/organic matter | 30 | 3.57 | ≤ 4 | 6.4 |
| Seymour Whyte Constructions | Portion A | DDG6 | G4381/6 | yellow/organic matter | 30 | 3.4 | ≤ 4 | 1 |
| Seymour Whyte Constructions | Portion A | DDG7 | G4381/7 | clear/organic matter/beetles | 30 | 3.25 | ≤ 4 | 2.8 |
| Seymour Whyte Constructions | Portion A | DDG8 | G4381/8 | yellow/organic matter | 30 | 2.9 | ≤ 4 | 1.1 |
| Seymour Whyte Constructions | Portion A | DDG9 | G4381/9 | clear/beetles | 30 | 2.98 | ≤ 4 | 1.6 |
| Seymour Whyte Constructions | Portion A | DDG10 | G4381/10 | clear/organic matter | 30 | 3.2 | ≤ 4 | 1.4 |
| Seymour Whyte Constructions | Portion A | DDG11 | G4381/11 | clear/organic matter | 30 | 3.3 | ≤ 4 | 0.5 |
| Seymour Whyte Constructions | Portion A | DDG12 | G4381/12 | clear/organic matter | 30 | 2.95 | ≤ 4 | 0.3 |
| Seymour Whyte Constructions | Portion A | DDG13 | G4381/13 | orange/organic matter | 30 | 3 | ≤ 4 | 6.2 |
| Seymour Whyte Constructions | Portion A | DDG14 | G4381/14 | yellow/organic matter | 30 | 3.1 | ≤ 4 | 0.8 |
| Seymour Whyte Constructions | Portion A | DDG15 | G4381/15 | clear/beetles | 30 | 3.17 | ≤ 4 | 2.2 |
| Seymour Whyte Constructions | Portion A | DDG16 | G4381/16 | clear/organic matter | 30 | 3.8 | ≤ 4 | 1.2 |
| Seymour Whyte Constructions | Portion A | DDG17 | G4381/17 | yellow/organic matter | 30 | 2.23 | ≤ 4 | 2.2 |
| Seymour Whyte Constructions | Portion A | DDG18 | G4381/18 | cloudy/organic matter | 30 | 2.8 | ≤ 4 | 11 |
| Seymour Whyte Constructions | Portion A | DDG19 | G4381/19 | clear/organic matter | 30 | 2.3 | ≤ 4 | 0.2 |
| Seymour Whyte Constructions | Portion A | DDG20 | G4381/20 | orange/organic matter | 30 | 2.4 | ≤ 4 | 7.9 |
| Seymour Whyte Constructions | Portion A | DDG21 | G4381/21 | clear/few organic matter | 30 | 1.55 | ≤ 4 | 0.2 |

| Air Monitoring for Solid Particles is conducted monthly - Units of measure: g/m2/month | | | | | | | | |
|--|-----------|----------------|---------------|--|---------------|-------------------|--|-------------------------------------|
| Contractor | Location | Sample Name | Sample Number | Sample Comments | Sampling Days | Sample Volume (L) | Target Total Suspended Solids (g/m2/month) | Total Suspended Solids (g/m2/month) |
| Seymour Whyte Constructions | Portion A | DDG22 | G4381/22 | clear/few organic matter | 30 | 2.35 | ≤ 4 | 0.4 |
| Seymour Whyte Constructions | Portion A | DDG23 | G4381/23 | yellow/organic matter | 30 | 2.07 | ≤ 4 | 0.9 |
| Seymour Whyte Constructions | Portion A | DDG24 | G4381/24 | clear/few organic matter | 30 | 2.05 | ≤ 4 | 0.6 |
| Seymour Whyte Constructions | Portion A | DDG25 | G4381/25 | orange/organic matter | 30 | 1.92 | ≤ 4 | 3.6 |
| Seymour Whyte Constructions | Portion A | DDG26 | G4381/26 | clear/organic matter | 30 | 2.42 | ≤ 4 | 0.7 |
| Seymour Whyte Constructions | Portion A | DDG27 | G4381/27 | clear/few organic matter | 30 | 2.45 | ≤ 4 | 0.9 |
| Seymour Whyte Constructions | Portion A | DDG28 | G4381/28 | clear/few organic matter | 30 | 2.35 | ≤ 4 | 0.9 |
| Lendlease Engineering | Portion F | RRB- September | RRB - S | | 28 | 0.92 | ≤ 4 | 2 |
| Lendlease Engineering | Portion F | RRB- September | RRB - N | | 28 | 0.9 | ≤ 4 | 2.5 |
| Lendlease Engineering | Portion F | RRB- September | RRB - C | | 28 | 0.93 | ≤ 4 | 2.3 |
| Georgiou | Portion G | Pimlico Road | 1 | Clean. One swarm fly | 36 | 1.3 | ≤ 4 | 0.4 |
| Georgiou | Portion G | South | 2 | Clean. One swarm fly | 36 | 1.3 | ≤ 4 | 0.5 |
| Georgiou | Portion G | North | 3 | Murky, dead insects, organic matter present | 36 | 1.3 | ≤ 4 | 1.1 |
| Lendlease Engineering | Portion D | DDG01 | DDG01 | lab results not available at time of reporting (collected 1/11) | 32 | N/A | ≤ 4 | |
| Lendlease Engineering | Portion D | DDG02 | DDG02 | | 32 | 2.8 | ≤ 4 | 1.4 |
| Lendlease Engineering | Portion D | DDG03 | DDG03 | | 32 | 3.1 | ≤ 4 | 0.8 |
| Lendlease Engineering | Portion D | DDG04 | DDG04 | | 32 | 2.2 | ≤ 4 | 0.2 |
| Lendlease Engineering | Portion D | DDG05 | DDG05 | | 32 | 3 | ≤ 4 | 0.1 |
| Lendlease Engineering | Portion D | DDG06 | DDG06 | | 32 | 2.73 | ≤ 4 | 0.6 |
| Lendlease Engineering | Portion D | DDG07 | DDG07 | | 32 | 2.8 | ≤ 4 | 0.7 |
| Lendlease Engineering | Portion D | DDG08 | DDG08 | | 32 | 2.8 | ≤ 4 | 0.3 |
| Lendlease Engineering | Portion D | DDG09 | DDG09 | Unable to be installed due to access issues | 32 | 3 | ≤ 4 | N/A |
| Lendlease Engineering | Portion D | DDG10 | DDG10 | | 32 | 2.95 | ≤ 4 | 0.2 |
| Lendlease Engineering | Portion D | DDG11 | DDG11 | | 32 | 3.03 | ≤ 4 | 0.2 |
| Lendlease Engineering | Portion D | DDG12 | DDG12 | | 32 | 3.17 | ≤ 4 | 1.1 |
| Lendlease Engineering | Portion D | DDG13 | DDG13 | | 32 | 3.8 | ≤ 4 | 1.8 |
| Lendlease Engineering | Portion D | Control | Control | Sample location vandalised- Monitoring equipment stolen. No sample taken | 32 | N/A | ≤ 4 | N/A |
| Davbridge | Portion B | B11 | 1 | clear/organic matter | 31 | 2.45 | ≤ 4 | 0.2 |
| Davbridge | Portion B | B10 | 2 | clear/organic matter | 31 | 2.4 | ≤ 4 | 0.4 |

| Air Monitoring for Solid Particles is conducted monthly - Units of measure: g/m2/month | | | | | | | | |
|--|------------------------------|--------------------|---------------|------------------------------------|---------------|-------------------|--|-------------------------------------|
| Contractor | Location | Sample Name | Sample Number | Sample Comments | Sampling Days | Sample Volume (L) | Target Total Suspended Solids (g/m2/month) | Total Suspended Solids (g/m2/month) |
| Davbridge | Portion B | Control | 3 | clear/some organic matter | 31 | 2.55 | ≤ 4 | 0.3 |
| FKG | Portion A; Section 4; Wave 3 | DG-01 | N/A | No Comment | 35 | 2.78 | ≤ 4 | 2.4 |
| FKG | Portion A; Section 4; Wave 3 | DG-02 | N/A | No Comment | 35 | 2.77 | ≤ 4 | 0.9 |
| FKG | Portion A; Section 4; Wave 3 | DG-03 | N/A | No Comment | 35 | 2.75 | ≤ 4 | 0.9 |
| FKG | Portion A; Section 4; Wave 3 | DG-04 | N/A | No Comment | 25 | 2.79 | ≤ 4 | 2.9 |
| FKG | Portion A; Section 4; Wave 3 | DG-05 | N/A | No Comment | 26 | 2.8 | ≤ 4 | 1.4 |
| FKG | Portion A; Section 4; Wave 3 | DG-07 | N/A | No Comment | 36 | 2.77 | ≤ 4 | 7.5 |
| FKG | Portion A; Section 4; Wave 3 | DG-08 | N/A | No Comment | 35 | 2.77 | ≤ 4 | 1.3 |
| FKG | Portion A; Section 4; Wave 3 | DG-09 | N/A | No Comment | 35 | 0.43 | ≤ 4 | 4.0 |
| FKG | Portion A; Section 4; Wave 3 | DG-10 | N/A | No Comment | 35 | 2.77 | ≤ 4 | 2.1 |
| FKG | Portion A; Section 4; Wave 3 | DG-11 | N/A | No Comment | 35 | 2.78 | ≤ 4 | 0.1 |
| FKG | Portion A; Section 4; Wave 3 | DG-12 | N/A | No Comment | 36 | 2.79 | ≤ 4 | 1.2 |
| FKG | Portion A; Section 4; Wave 3 | DG-13 | N/A | No Comment | 35 | 4.45 | ≤ 4 | 4.7 |
| FKG | Portion A; Section 4; Wave 3 | DG-14 | N/A | No Comment | 35 | 2.78 | ≤ 4 | 2.4 |
| FKG | Portion A; Section 4; Wave 3 | DG-15 | N/A | No Comment | 35 | 2.8 | ≤ 4 | 1.5 |
| Golding | DDG1- Fill 5-1A | 22/9/17 - 26/10/17 | 1 | exposure period 22/9/17 - 26/10/17 | 34 | 3.75 | ≤ 4 | 0.21 |
| Golding | DDG2- Farlows | 22/9/17 - 26/10/17 | 2 | exposure period 22/9/17 - 26/10/17 | 34 | 2.87 | ≤ 4 | 0.61 |
| Golding | DDG3- Gate 100.6 | 22/9/17 - 26/10/17 | 3 | exposure period 22/9/17 - 26/10/17 | 34 | 3 | ≤ 4 | 0.52 |
| Golding | DDG4- Rainbow | 22/9/17 - 26/10/17 | 4 | exposure period 22/9/17 - 26/10/17 | 34 | 3.2 | ≤ 4 | 0.28 |
| Golding | DDG5- Gate 104.9 | 22/9/17 - 26/10/17 | 5 | exposure period 22/9/17 - 26/10/17 | 34 | 2.95 | ≤ 4 | 0.58 |
| Golding | DDG6 - Control | 22/9/17 - 26/10/17 | | stolen | | | ≤ 4 | |