## **Sediment Basin Water Monitoring - August 2019**

Monitoring Location: POINT 1 - Sediment Basin Outlet

monitoring account of the account of														
Licenses: Laing O'Rourke Australia Construction Pty Ltd Premises: Woolgoolga to Ballina Pacific Highway Upgrade Project, Harwood NSW 2465 Licence No: 20713														
									EPL wa	ater quality pa	rameters	COMPLETE		
Portion /	Contractor	Basin Name/ Number	Rainfall start date	Rainfall end date	Rainfall total (mL)	Date of Treatment	Date of	Volume of	Oil & Grease	pН	TSS	Turbidity	Comments	
Section							Discharge	Discharge (kL)	Nil	6.5 - 8.5	(mg/L)	NTU		
									Nil	6.5 - 8.5	Limit ≤ 50 mg/L	Limit - Varies		
												per Contractor		
		00		1/00/00/10										
A S4	BGC	SB 77500 W	31/07/2019	1/08/2019	0.0	Compliant with marker		N/A	N/A	N/A	N/A	N/A	Basin compliant with markers	
A S4	BGC	SB 77500 E	31/07/2019	1/08/2019	0.0	Compliant with marker	N/A	N/A	N/A	N/A	N/A	N/A	Basin compliant with markers	
A S4	BGC	SB 78450 W	31/07/2019	1/08/2019	0.0	Compliant with marker	N/A	N/A	N/A	N/A	N/A	N/A	Basin compliant with markers	
A S4	BGC	SB 78400 E	31/07/2019	1/08/2019	0.0	Compliant with marker	N/A	N/A	N/A	N/A	N/A	N/A	Basin compliant with markers	
A S4	BGC	SB 77120	31/07/2019	1/08/2019	0.0	Compliant with marker	N/A	N/A	N/A	N/A	N/A	N/A	Basin compliant with markers	
A S4	BGC	SB 68910	31/07/2019	1/08/2019	0.0	Compliant with marker	N/A	N/A	N/A	N/A	N/A	N/A	Basin compliant with markers	
B S5	Golding	SB91000S	31/07/2019	1/08/2019	22.6	2/08/2019	3/8/2019	300	Nil	7.20		26.00	Sample not required. Goldings use BMD's TSS:NTU = 39:NTU	
D S10	LendLease	Lumleys Basin CH152200	24/06/2019	10/07/2019	186.8	N/A	17/7/2019	3200	Nil	8.20	24.00	21.70		